BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Restoration and improvements of roads at Suryavamshi layout, Synikavihar layout, Sai vihara layout, Naidu layout, Nagenahalli layout and surrounding areas in ward no-02 of yelahanka Sub division (PACKAGE NO-01)
2	Sanctioned Estimate No. And Date	JOB NO 002-22-000004.
3	Name of the Contractor	M/s A.C.R Projects. (Sri Chennareddy)
4	Time Stipulated for Completion of work	6 months
5	Date of Commencement	
6	Date of Completion:	10/6/2022
7	Measurment Recorded	10/6/2022
	M.B No	4956
	Page No	494927 to 494943
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Ramasanjeevaiah.
	2) Asst. Engineer	CHANDRAKANTHARAJU.P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 883 83 604/- (GST 12%) 10606032/-	Rs 28801626/-	-	Rs 19167/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeevaiah
Asst. Executive Engineer
ASST. EXE ENGINEER
Yelahanka SUB. Division
SUB - DIVISION
(BBMP Mnr. Zn)
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE